NATIONAL ENVIRONMENTAL STANDARDS – PLANTATION FORESTRY SCHEDULE 3 – CHECKLIST

FORESTRY EARTHWORKS MANAGEMENT PLAN & HARVEST PLAN

PLANI	NING CHECKLIST NES-PF	Applicable	Detail / Plan reference (where applicable)		
A forestry earthworks management plan must include the information set out in clauses 1, 2, 3, 4 & 6.					
A harvest plan must include the information set out in clauses 1, 2, 3, 5 & 6.					
A combined forestry earthworks management plan and harvest plan must include all of the information set out below.					
Person and property details The person and property details are –					
(a)	The plan date				
(b)	The name of, and contact details for the landowner or their agent				
(c)	The name of, and contact details for the forest owner (if different)				
(d)	The name of, and contact details for the harvest and earthworks managers (if different)				
(e)	The contact details for service – postal address, email and contact telephone numbers				
(f)	The region and district in which the forest is located				
(g)	The name of the road used for forest access and rural number of entry point				
(h)	The forest name or property location identifier				
(i)	The cadastral and map references, or GIS polygon reference.				
2. Ma	p e plan must include a map (or maps) that include and show —				
(a)	A scale not less than 1:10,000				
(b)	The computer freehold register, the date, and a north arrow				
(c)	The harvest area boundary				
(d)	The external property boundaries within 200 m of the harvest and earthworks area				
(e)	The contour lines at less than, or equal to 20 m intervals				
(f)	The erosion susceptibility classification (NES-PF overlay map)				
(g)	The proposed harvesting method (hauler or ground- based, or other) and arrows showing extraction directions to the skid or landing				
(h)					
(i)	Any on-site risk areas as identified under clause (3).				

Detail / Plan reference (where applicable)

ΡI	ΔN	NING	CHECKL	IST	NFS-PF
ГЬ	-	141147	CITCINE	. 1	INLOFF

Applicable

3.	Water and on-site areas				
		er on site plan must identify the location of (and mark on a map) –			
	(a)	Wetlands larger than 0.25 ha and lakes larger than 0.25 ha			
	(b)	Rivers to their perennial extent			
	(c)	Rivers where the bank full channel width is 3 m or more			
		Any outstanding freshwater body or water body subject to a water conservation order			
	(e)	The coastal marine area			
	(f)	Any setbacks.			
		Downstream risks The plan must –			
		For sites with a perennial river, identify the risks downstream of the operation (should slash or sediment be mobilised) to any:			
		(j) public roads and other infrastructure			
		(ii) downstream properties (and show the location of dwellings)			
		(iii) downstream river, lake, estuary or sea			
		Identify any registered drinking water supply, including drinking water sources for more than 25 people, within 1km downstream of the activity.			
	On-site risks The plan must identify the location of (and mark on a map) any features that are to be protected during the operation, including significant natural areas.				
		orestry infrastructure he plan must identify the location of (and mark on a map) any —			
	(a)	Existing roads, tracks, landings firebreaks and river crossings			
	(b)	Proposed new roads, tracks, landings, firebreaks, river crossings (permanent and temporary), and fuel storage and refuelling sites			
	(c)	Proposed end-haul deposit sites			
	(d)	Slash storage areas.			
4.	Forestry earthworks management plan The plan must –				
	(a)	Identify the area to which the plan applies			
	(b)	Describe the scope of work covered by the earthworks and whether it is for maintenance, upgrade, road widening, realignment, or new works			
	(c)	Indicate the anticipated construction time for forestry earthworks and stabilisation			

Detail / Plan reference

PLANNING CHECKLIST NES-PF (where applicable) **Applicable** Describe clearly the management practices that will be used to avoid, remedy, or mitigate risks due to forestry earthworks that have been identified on the map, including the proposed erosion and sediment control measures to be used and the situations in which they will be used, in sufficient detail to enable site audit of the management practices to be carried out. (e) Include the following for earthworks management: water run-off control measures (i) (ii) sediment control measures during construction and during harvest (iii) the method used to manage excess fill for largescale cut and fill operations, and if end haul, the proposed disposal location methods used to stabilise batters, side cast, and cut and fill post-harvest remedial work (timing and methods). 5. Harvest plan The plan must include -The harvesting method, whether ground-based or hauler (or any other method), and the hauler system type The planned timing, duration, intensity, and any proposed staging of the harvest The management practices that will be used to avoid, (c) remedy, or mitigate risks due to forest harvesting on features identified under clause 3(3) and mapped, including the slash management and procedures for avoiding instability of slash at landing sites (i) (ii) keeping slash away from high-risk areas (no-slash zones) slash management in the vicinity of waterways, including identifying any areas where it would be unsafe or impractical to retrieve slash from water bodies measures to ensure that slash is not mobilised in heavy rain events (5% AEP or greater) and contingency measures for such movement, including requirements for slash removal from streams and use of slash traps (d) Any operational restrictions to minimise damage to indigenous vegetation (ii) avoid damage to downstream and adjacent infrastructure and properties. 6. Management practices for maintenance and monitoring The plan must include -The proposed routine maintenance and monitoring The proposed heavy rainfall contingency and response measures, including specific triggers or thresholds for action; and (i) post-event monitoring and remedial works The post-harvest monitoring of residual risks, and the

corrective action processes.